

STATINTL

JOB 165

## Shipping Address:

Contents: 9 (nine) crates plus loose items per following list:

50 lbs.	Crate #1	Screen - 35" x 36" x 5"
850 lbs.	Crate #2	Donut - 43" x 43" x 15"
450 lbs.	Crate #3	2 (two) Tanks & Projection Turret - 22" x 63" x 22"
300 lbs.	Crate #4	Lamphouse and Lower Turret - 52" x 22" x 28"
50 lbs.	Crate #5	Linear Turret - 14" x 23" x 14"
30 lbs.	Crate #6	Mirror - 23" x 20" x 4"
250 lbs.	Crate #7	Film Tray - 43" x 43" x 28"
250 lbs.	Crate #8	Blower, Hose, Tool Boxes, Misc. - 48" x 39" x 34"
70 lbs.	Crate #9	Motor - 21" x 19" x 13"

## LOOSE ITEMS

1200 lbs.	#10	Reader Frame - 8' x 46" x 6'
350 lbs.	#11	Power Supply - 26" x 8" x 41"
139 lbs.	#12	10-gallon Freon T F
139 lbs.	#13	10-gallon Freon T F

NEED 5000# CAPACITY FORK LIFT WITH FORK EXTENSIONS  
APPROXIMATELY 7 FEET LONG.


SECRET

NPIC/D-8-65  
14 January 1965

MEMORANDUM FOR: Assistant for Plans &amp; Development, NPIC

25X1A SUBJECT: Overrun on [REDACTED] with [REDACTED] for  
25X1A Variable Width Film Reader25X1A 1. I have been presented with the [REDACTED] Minutes of  
25X1A 10 December 1964 and asked to approve an overrun of some  
25X1A [REDACTED] on a base contract of [REDACTED] after the contract  
had been completed and, indeed, the instrument prepared for  
delivery to the building. In turn, I am to justify this to  
the Director, NPIC and the Deputy Director (Intelligence)  
and ask them to approve it. I understand that a variety of  
problems arose during the performance of this contract,  
important among which was the lack of detailed information  
on the liquid gate which presumably was to be furnished by  
the [REDACTED] I note further that as far back as  
April your monitor was aware of and noted in his inspection  
report the fact that this contract might overrun by 10%.  
25X1A No action was taken at that time to refer the matter to [REDACTED]  
25X1A or to me. Again in October it was noted in an inspection  
report that this contract would overrun, this time the  
estimate having been raised to [REDACTED] Once again no  
action was taken. Now, when it is too late to take any  
action other than approve what in fact is a "fait accompli"  
25X1A I am forced to sign off and justify an overrun of better  
than 31%.25X1A 2. An overrun of this magnitude should have been  
brought to the attention of the [REDACTED] when first discovered  
by your contract monitor. There is no point in having a  
Committee meet and deliberate on projects, for me and the  
Director to review and validate them, and then have the  
DD/I and, indeed, the DDCI sign off on them only to have  
overruns later develop which are not called to the attention  
of approving authorities until any action other than approval

SECRET



## MEMORANDUM FOR THE RECORD

STATINTL SUBJECT: Overrun on Contract [REDACTED]

STATINTL

STATINTL 1. To better understand the problems behind the [REDACTED] Variable Width Film Reader overrun, the following summary of events has been prepared.

STATINTL 2. When the proposal for the reader was requested, [REDACTED] was given the understanding by the undersigned that information on the liquid film gate and illumination source would be made available to them if they were awarded the contract. This statement was based on verbal assurance given to me by [REDACTED] which was doing the liquid gate and light source study, had a working model of the liquid gate and associated illumination system. After negotiating the contract, but prior to the final sign off by our contract administrators [REDACTED] sent personnel to [REDACTED] to determine the extent and applicability of the information available to them on the liquid gate and the associated light source. The date of the visit to [REDACTED] was 27 June 1963. The final sign off date of the contract was 29 June 1963.

STATINTL After [REDACTED] had evaluated the information received during this visit, it

STATINTL was determined that the [REDACTED] concepts could not be applied

STATINTL to the [REDACTED] development and that [REDACTED] would essentially have to start from

STATINTL scratch on both the liquid gate and light source problems. This involved

STATINTL research and design effort in excess of that which [REDACTED] anticipated. However,

STATINTL [REDACTED] chose at that time not to request an increase in funds because they

STATINTL felt that they could not predict valid price information at that time

STATINTL and might be able to absorb the increased effort.

3. From approximately August 1963 until about March 1964 design proceeded on the Reader at a slower than expected rate because of the extra work required on the liquid gate and light source. During this time period it was reported on the Monthly Contract Inspection Report that [redacted] would stay within the allocated funds. However, by April 1964 it was

STATINTL apparent to the monitor that [redacted] would not complete the task within the allocated funds, and it was so stated in the 29 April 1964 Contract

STATINTL Inspection Report. At this time, [redacted] estimated that they could complete

STATINTL the project for an additional 10 percent over the contract price of [redacted]

STATINTL Also at this time, [redacted] planned to absorb the increased cost from their profit, and therefore did not notify the contracting officer of an impending overrun. As work on the equipment progressed, it became more

STATINTL and more apparent that completion of the job would require more funds

STATINTL than [redacted] had originally estimated. When it became apparent that [redacted]

STATINTL could not possibly complete the job without additional funds, the monitor requested that they make a careful estimate of the funds required to complete the job so that only one overrun would have to be funded. It was also pointed out to Company representatives, and they fully understood the consequences, that the technical monitor had no authority to commit funds for the Government and any money the company spend over the allocated funds would be at their own risk.

STATINTL 4. It should be noted that all Contract Status Reports from April 1964 through the present indicate that [redacted] would not remain within the allocated funds, and that the Contracting Officer never contacted the company concerning their financial status as a result of these reports.

STATINTL In addition on the 27 May and 29 June 1964 Contract Inspection reports the monitor reported that [REDACTED] was having difficulty in obtaining the necessary condenser elements from their supplier. It is felt that the delays in obtaining the necessary condenser elements was beyond [REDACTED] control. However, it did result in considerable time delay which usually results in increased costs because the fabrication of the equipment [REDACTED] cannot proceed in a logical work pattern. During the September inspection visit it was obvious to the monitor that an overrun of approximately [REDACTED] could be anticipated and was so reported in the 1 October 1964 Contract Inspection Report. During this inspection visit the monitor informed [REDACTED] that they were spending funds without authorization and requested that they take immediate action to correct the situation.

STATINTL 5. On the 29th of October [REDACTED] finally submitted a request for overrun to the Contracting Officer at [REDACTED] The Company did not send a copy directly to the technical monitor but sent two copies to the Washington representative [REDACTED] who then telephoned the monitor and delivered a copy by hand one week later. The verbal notification of the overrun request arrived when the monthly Contract Inspection Report was in preparation and was therefore included in the 1 November report.

STATINTL 6. After waiting several weeks for the official request for overrun to come through channels, the monitor checked back to [REDACTED] through [REDACTED] LB/SS. [REDACTED] reported that they understood that the monitor had received the request through the local [REDACTED] representative and therefore did not forward a copy or request that any action be taken. At that time, the monitor began to prepare material in support of the

STATINTL

request for overrun for [redacted] action. This recommendation was then taken

STATINTL

up and approved by [redacted] on 10 December 1964 (approximately six weeks after

the request was made by [redacted].

STATINTL

7. The monitor has never received a copy of the overrun request through official channels. It is believed that all copies available in NPIC are copies of the [redacted] internal correspondence.

STATINTL

8. The Reader was delivered to the NPIC on 28 December 1964 and is presently being debugged. During the performance period of this contract starting 29 June 1963 through the time the instrument was delivered and installed in this building, the monitor made a total of 10 inspection

STATINTL

visits to [redacted] to inspect contract progress. This is an average of almost ten weeks between inspection visits and is clearly inadequate for monitoring a contract of this scope. The long period between visits can be directly related to the work load borne by the monitor. It is believed that the monitor on this contract performed his duty to the best of his ability under the circumstances and the charge of carelessness and neglect should be withdrawn.

STATINTL



STATINTL

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

**Next 2 Page(s) In Document Exempt**

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

Approved

997053

## STATINTL

November 4, 1965

Dear Jerry,

Here is the packing for [REDACTED] containing the new board [REDACTED] 2 sets of drawings including [REDACTED] (marked up drawing), sketch [REDACTED] and [REDACTED] and 2 replacement dancer arms.

STATINTL  
STATINTL  
STATINTL

The new board will generate clock pulses synchronized with the power line, when supplied inputs as shown. A minor modification of present clock board is required, as shown on [REDACTED]. This should get rid of the jiggle problem once and for all. Please let me know when the boards are installed and how they work.

The new arms will replace the present ones, and the problem of slippage of the on shaft should be no longer of concern. Then you may wish to increase the number of springs in order to get the tension.

I'll check with you in the near future.

Very truly yours,

## STATINTL

## Project Engineer

DAW:pm

I gave this information along with the parts

on Nov 12 1965 -

## STATINTI

**Next 3 Page(s) In Document Exempt**

**SECRET**

997053

Approved For Release 2001/08/07 : CIA-RDP78B04747A00120002000

IPO/OSB/M-46-65  
16 September 1965

MEMORANDUM FOR: Chief, Support Staff, NPIC

ATTENTION: Chief, Logistics Branch

SUBJECT: Relocation of the [REDACTED] Reader Viewer

REFERENCE: Memorandum IPO/OSB/M-47-65 dated 16 September 1965

25X1A

1. It is requested that the [REDACTED] Reader Viewer be rotated 90° to allow use of Room 3S455-E. Although the installation of the chip comparator is questionable in this area, the room can be used for the MI operation. As the situation now exists, the Reader-Viewer occupies space within Rooms 3S455-D and 3S455-E. Room 3S455-D is sufficiently large to allow instrument installation in that room with the folding panel closed.

25X1A

2. Representatives from [REDACTED] will be in the PAG area on Monday, 20 September 1965, therefore, it is requested that a GSA working crew be available for work at that time.

25X1A

**Colonel, USA**  
Assistant for Photographic Analysis, NPIC

Distribution:

2 - Addressee  
1 - PADS/NPIC  
1 - IPO/OSB/NPIC  
1 - PAG/NPIC

ILLEGIB

25X1A

12 October 1965

STATINTL MEMORANDUM FOR THE RECORD

SUBJECT: [REDACTED] Reader Viewer

STATINTL During the last maintenance visit by [REDACTED] personnel, it was determined that the following problems existed on the [REDACTED] Reader.

1. The servo D. C. power supply has excessive ripple and does not permit smooth film motion.
2. The capstan drive and metering roll have inadequate wrap around permitting the film to slip on the rollers.
3. The mechanical connection between the capstan roller and the feed back potentiometer is a pressure friction fit and had insufficient surface area. It was working lose and slipping.

STATINTL The [REDACTED] personnel are aware of these problems and are preparing a proposal to make the necessary modifications to the machine. In addition it was observed at that time that a large amount of moisture was condensing in the compressed air lines and that there was air in the water lines. These conditions have been brought to the attention of the logistics staff and corrective action will be taken in the immediate future.

STATINTL



Distribution:

Original - Project File

STATINTL

I [REDACTED]

clc

27 September 1965  
IPO/OSB/M-49/65

MEMORANDUM FOR: The Record

25X1A SUBJECT: [REDACTED] Reader Viewer

25X1A

1. At approximately 1000 hours, the [REDACTED] technicians completed work on the reader viewer; however, the following items were still unsatisfactory:

- a) Sufficient voltage is not applied by the power supply to allow for smooth film slew at all speeds.
- b) The tensions exerted by dancer rollers is variable. This in part is another cause for uneven film slew.
- c) Water is present in the compressed air-line which is detrimental to the air bearings.

25X1A

2. In talking to the technicians on this date, it was learned that possible modifications to relieve problems (a) and (b) noted above will be attempted at some future date by [REDACTED]. These will then be retrofitted to the present [REDACTED] reader viewer. The water problem in the compressed air-line is being investigated by P&DS [REDACTED] to determine if there is any possibility of correcting the compressed air supply within NPIC. He will be queried from time to time concerning the progress on this problem.

25X1A

[REDACTED]  
Chief, Operations Support Branch, PAG

Distribution:

- 1 - Addressee
- 1 - P&DS/NPIC
- 1 - Aset for PA

997053

NPIC

1/ADS  
PR 28 Nov 73

**CONFIDENTIAL**

25X1A



**REGISTERED**

18 February 1965

25X1A



**Subject : Supplement No. 1**  
**Contract** [redacted]

25X1A

**Gentlemen:**

25X1A

Reference is made to Contract [redacted] entered into as of 29 June 1963, for a Variable Width Film Reader.

The Government desires to provide additional funding and time for the performance of this Contract.

The parties hereto agree as follows:

1. That the "SCOPE OF WORK" shall be amended to include, by reference, the Technical Information set out in Contractor's letter, dated 29 October 1964.
2. That the "PERIOD OF PERFORMANCE" for the work under this Contract shall be amended to read "31 December 1964".
3. That the estimated cost of performing this Contract shall be increased by [redacted]

25X1A

Costs in excess of this amount shall not be incurred without the prior written authorization of the Contracting Officer.

The fixed fee for the performance of work hereunder shall remain

25X1A

**CONFIDENTIAL**

GROUP 1  
Excluded from automatic  
downgrading and  
declassification

**NOTICE**

This material contains information affecting the national defense of the United States within the meaning of the espionage laws, Title 18, USC, Secs. 793 and 794, the transmission or revelation of which in any manner to an unauthorized person is prohibited by law.

All other terms and conditions shall remain as originally stipulated.

Please indicate your acceptance of the foregoing by signing this letter and the enclosed two copies hereof. Retain one copy for your records and return the signed original and remaining one copy to the undersigned at the earliest practicable date.

Very truly yours,

25X1A

[REDACTED]  
CONTRACTING OFFICER

25X1A

[REDACTED]

BY \_\_\_\_\_

TITLE \_\_\_\_\_

CONFIDENTIAL

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

25X1A

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

~~CONFIDENTIAL~~

NPIC/P&DS 194-65  
26 May 1965

MEMORANDUM FOR: Chief, Support Staff, NPIC

ATTENTION: Chief, Supply Section, LB

25X1A SUBJECT: Shipment of Lamp Housing to [REDACTED]

25X1A REFERENCE: Memorandum NPIC/P&DS/65-65, dated 4 March 1965  
and [REDACTED] dated 1 March 1965

25X1A 25X1A 25X1A 1. We request that preparations be made for a priority air express shipment of the [REDACTED] Variable Width Film Reader lamp housing from NPIC to the manufacturer. [REDACTED]

25X1A 25X1A 25X1A 2. Upon notification from the manufacturer that the two condensing lenses requested in the referenced memorandum and requisition are available, the lamp housing is to be returned to [REDACTED] for slight modification and installation of the lenses. After the lenses are installed, the housing is to be immediately shipped back to NPIC where it will be replaced on the [REDACTED] Reader, which will then be placed in an operational [REDACTED]

25X1A

ASSISTANT FOR VISUALS AND DEVELOPMENT

Distribution:

Orig & 1 - Addressee  
1 - P&DS chrono  
1 - DB chrono  
1 - Proj file

25X1A

63n

NPIC/P&DS, [REDACTED]

jR  
Lmag

STATINTL



Dear John:

We have shipped to you the two ceramic pots to replace the existing pots on the dancing arms. Physically the pots are the same so that they can be mounted on the same brackets. There are four connections to be made, and they should correspond to the present connections exactly. That is, the slider lead of the old pot is connected to the slider of the new pot; the center tap lead of the old pot goes to the center tap on the new pot which is the middle of the three terminals spaced 30° apart--one of which is the CW terminal. The outer terminals should be connected in the same physical way as the old pots were so that the signal to the motor amplifiers is of the right polarity.

Before taking the arm off the old pot, move the arm so that the slider is at the center tap, and mark its position. Then set the new pot with the slider at the center tap (use an ohmmeter and find minimum resistance) and replace the arm in the same position. This will greatly simplify readjustment.

When both units have been changed, check to see that tension motors are both rotating in the same direction as before. Adjust tension if necessary as follows:

- 1 - Put 500 feet of film in the machine and get half of it on each reel (250 feet each).
- 2 - Set voltage across each tension motor to 3.1 volts (DC meter) by slightly rotating respective pots.

Sincerely yours

Project Engineer

STATINTL

cc:  
DAW/cit

25X1A

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

947053

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

CONFIDENTIAL

TO : NPIC/P2DS

25X1A

ATTN: [REDACTED]  
FROM: [REDACTED]

DATE: 4/14/65

25X1A

25X1A

25X1A

The attached property report has been received from [REDACTED] on Contract [REDACTED] Task Order [REDACTED]. To facilitate final settlement of this Contract, you are requested to answer each of the following categories:

Please indicate if this report appears reasonable. For your convenience, circle one YES NO. If NO indicate below---

Does the Contractor have any other items of Government Property either hand carried or delivered in his possession that has not been reported? For your convenience circle one YES NO. If YES indicate below---

Indicate by circling the appropriate disposition instructions: ACCEPT OFFER ABANDON RETURN TRANSFER OTHER. If RETURN, TRANSFER or OTHER indicate below --

Indicate below any additional comments that may help this office act upon the attached report. Please sign and date your reply.

25X1A

CONFIDENTIAL

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

STATINTL STATINTL

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

STATINTL

DEPARTMENT OF DEFENSE  
**INVENTORY SCHEDULE B—CONTINUATION SHEET** TERMINATION NON-TERMINATION RAW MATERIALS (Other than Metals) PURCHASED PARTS FINISHED COMPONENTS FINISHED PRODUCT MISCELLANEOUSForm approved.  
Budget Bureau No. 22-R075.

SUBCONTRACT OR P. O. NO.

REFERENCE NO.

PROPERTY CLASSIFICATION (See Instruction on DD 543)

DATE

5 April 1965

PAGE NO.

2

FOR USE OF CON- TRACTING AGENCY ONLY P.O. #	ITEM NO. (a)	DESCRIPTION		TYPE OF PACKING (Bulk, bbls, crates, etc.) (b2)	CONDITION (Use code) (c)	QUANTITY (d)	UNIT OF MEASURE (d1)	COST (For finished product, show contract price instead of cost)		CONTRACTOR'S OFFER OR PROCEEDS OF SALE (g)	FOR USE OF CON- TRACTING AGENCY ONLY
		ITEM NO. (b)	GOVERNMENT PART OR DRAWING NUMBER AND REV. NUMBER (b1)					UNIT (e)	TOTAL (f)		
1	Lens, f1.9 50mm Schneider Xenon YRSUX	—	—	Loose		1	ea.				
2	Flow Meter, Schutte & Koertig Co.	—	—	"		1	"				
3	30-Gal. Water Tank	—	—	"		1	"				
4	Heat Exchanger 15" x 11" x 8"	—	—	"		1	"				
5	Chiller for Freon Coolant - Special	—	—	"		1	"				
6	Bendix-Westinghouse Compressor Unit	—	—	"		1	"				
7	Heat Exchanger 24" x 24" x 4 Row	—	—	"		1	"				
8	Centrifugal Pump, Allis Chalmers 2 x 2 Model C-1 with D Rails	—	—	"		1	"				
9	#F-600-600 Diaphragms (2 ea.)	—	—	"		4	"				
10	2 ea. 3-Way Valves #8314-36-115V.	—	—	"		2	"				
11	Bell Jar, Van Waters #14150 12" x 12"	—	—	"		1	"				
12	Liquid Level Control ALCO J.56	—	—	"		1	"				
13	Pump, Blackmer XS-1 1/4 A	—	—	"		1	"				
14	Pump, Viking H-156	—	—	"		1	"				
15	Lens, Element #12, Obsolete	—	—	"		1	"				
16	Cemented Doublet - El 1 and 2	—	—	"		1	"				
17	Cemented Doublet - El 3 and 4	—	—	"		1	"				
18	Gas Bearings, Large, Fox Instrument Co.	—	—	"		2	"				
19	Airpot, Electric Regulator Co.	—	—	"		1	"				
20	JIG - 0 - Seals (Assorted)	—	—	"		72	"				
21	JIG - 0 - Seals	—	—	"		4	"				
22	Castings, Dwg. C-856 - Cover	—	—								

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001

STATINTL STATINTL Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6 STATINTL

DEPARTMENT OF DEFENSE <b>INVENTORY SCHEDULE B—CONTINUATION SHEET</b>											<input checked="" type="checkbox"/> TERMINATION <input type="checkbox"/> NON-TERMINATION		Form approved. Budget Bureau No. 22-R075.		
<input checked="" type="checkbox"/> RAW MATERIALS (Other than Metals)		<input checked="" type="checkbox"/> PURCHASED PARTS		<input checked="" type="checkbox"/> FINISHED COMPONENTS		<input checked="" type="checkbox"/> FINISHED PRODUCT		<input checked="" type="checkbox"/> MISCELLANEOUS		DATE		PAGE NO		NO. OF PAGES	
		SUBCONTRACT OR P. O. NO.		REFERENCE NO.		PROPERTY CLASSIFICATION (See Instruction on DD 543)				5 April 1965					
FOR USE OF CONTRACTING AGENCY ONLY	ITEM NO. (a)	DESCRIPTION				GOVERNMENT PART OR DRAWING NUMBER AND REV. NUMBER (b1)	TYPE OF PACKING (Bulk, bbls, crates, etc.) (b2)	CONDITION (Us or Cus) (c)	QUANTITY (d)	UNIT OF MEASURE (d1)	COST (For finished product, show contract price instead of cost)		CONTRACTOR'S OFFER OR PROCEEDS OF SALE (g)	FOR USE OF CONTRACTING AGENCY ONLY	
	23	Castings, Dwg. D-455 - Reel Hsg.				-	Loose		2	ea.					
	24	Casting Dwg. E-314 - Film Tray				-	"		1	"					
	25	Pattern, Dwg. C-856 - Cover				-	"		1	"					
	26	Pattern, Dwg. D-455 - Reel Hsg.				-	"		1	"					
	27	Pattern, Dwg. E-314 - Tray				-	"		1	"					
	28	Pattern, Dwg. F-185 - Potty Chair				-	"		1	"					
	29	Pattern, Dwg. D-592 - Lens Holder				-	"		1	"					
	30	Pattern, Dwg. D-594 - Lamp - Inside				-	"		1	"					
	31	Pattern, Dwg. D-595 - Lamp - Outside				-	"		1	"					
	32	Pattern, Dwg. D-596 - Front Plate				-	"		1	"					
	33	Pattern, Dwg. E-363 - Film Drive Hsg. -cover				-	"		1	"					
	34	Pattern, Dwg. E-364 - Film Drive Hsg.				-	"		1	"					
	35	Pattern, Dwg. E-365 - Film Gate Tray				-	"		1	"					
	36	Pattern, Dwg. D-559 - Motor Mount				-	"		1	"					
	37	Pattern, Dwg. D-475 - Motor Cover				-	"		1	"					

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

## STATINTL

March 10, 1965

Dear John:

An analysis of the problem in 165, namely "jerkiness" during scan at high power, has been made.

The facts show that the incremental change in pulse width of driving current to the tensioning motors (causing jerkiness) is due to the wire to wire resolution in the tension sensing pots. Since a tight loop servo system is used, the system tries to correct for momentary frictions etc., and oscillates from one turn on the pot to the next turn. This movement is very small being between one and two thousandths of an inch at the dancer arm roller itself.

To correct this situation, two new sensing potentiometers are being ordered. These will be Helipot Cermet devices, in which the resolution is "essentially infinite". Physically they will be identical, so replacement can be readily accomplished at your site.

Delivery of the new pots can be expected in about 60 days.

STATINTI

## Project Engineer

STATINTL

12 March 1965

Dear John:

We are just completing the new drawbars which will be sent under separate cover. This will enable you to tighten up the film spool adaptors to the torque drive system without the aid of "vise grips".

From the symptoms which Del relayed to me, I would say that the reason the capstan is slipping is that the tensioning system is unbalanced. There are two variables in each tensioning system--the adjustment of the potentiometer (angular rotation) and the setting of the spring tension adjusting nut. Together, these determine the current (torque) to their respective motors. As the torque to the motors varies with the diameter of film on the spool to keep the tension constant, adjustment should be made when there is an equal amount of film on both spools. With 500' of 9-1/2" film divided evenly between the two reels, the voltage across each tension motor should be about 3.1 volts. This may vary somewhat. Be sure to run the film in both directions (scan or joystick) while checking to remove the effects of friction.

Simplest adjustment is made by turning the adjusting nut on the spring bracket. Do not turn the bolt to which the spring is attached, but only the nut which will increase or decrease the tension in the spring and the voltage across the motor.

As a check, at 6X, the capstan might slip occasionally when going from full speed scan in one direction to the other. Also, when slewing, if balance is okay the film will stop abruptly from either direction and will start more or less the same in either direction.

12 March 1965

Check also that the dancer arm is not loose on the shaft, either inside or outside. This would cause an unbalanced condition.

Call me if this does not clear up the trouble.

Sincerely yours

Project Engineer

STATINTL

DAW/clt

**CONFIDENTIAL**

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

File  
997053


NPIC 3011  
JRK  
30 Dec

25X1A



**REGISTERED**

25X1A



**ATTENTION:**

**SUBJECT :**

**Gentlemen:**

Pursuant to the telephone conversation 17 December 1964, between my representative and [REDACTED] this will confirm the instruction given you for shipment of the item under the subject contract.

The item shall be consigned via special truck transport, F.O.B. destination, to the office of your representative in Washington, D. C., for ultimate disposal.

Your cooperation in this matter is appreciated.

Very truly yours,

Contracting Officer

Daily Authorized Representative

25X1A

25X1A

**Distribution:**

- 1 - File
- 1 - NPIC
- 1 - Security Office
- 1 - 903
- 1 - ED/OL
- 1 - Contractor (Original)

**NOTICE**

This material contains information affecting the national defense of the United States within the meaning of the espionage laws, Title 18, USC, Secs. 793 and 794, the transmission or revelation of which in any manner to an unauthorized person is prohibited by law.

GROUP 1  
Excluded from automatic  
downgrading and  
declassification

For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

**CONFIDENTIAL**

~~CONFIDENTIAL~~

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

NPIC/RDS-233-6

14 December 1964

MEMORANDUM FOR: Chief, Support Staff, NPIC

ATTENTION : Chief, Logistics Branch, SS  
Chief, Security Branch, SS

SUBJECT : Shipment of the [REDACTED]  
Variable Width Film Reader

REFERENCE : [REDACTED]

25X1A

25X1A

25X1A

25X1A

1. The Variable Width Film Reader is being prepared for shipment to the NPIC and is currently scheduled to leave [REDACTED] on or about the 15th of December 1964 by truck and should arrive in Washington during the week of 20 December.

2. In the opinion of both the project monitor and the manufacturer any off-loading or transferring of the equipment between vehicles should be avoided due to the delicate nature of the equipment.

3. To avoid off-loading the equipment at the warehouse, it is requested that the manufacturer be permitted to consign the shipment to [REDACTED] by whatever address the Logistics Branch may so designate.

25X1A

25X1A

5. Although it seems unnecessary, the manufacturer can have a representative at the building when the equipment is delivered to assist in the off-loading. On either the 26th of December or the 4th of January a team of about four men will arrive at [REDACTED] to install the reader. The names of the installers [REDACTED] is fully aware that [REDACTED]

25X1A

25X1A

ILLEGIB

GROUP 1  
Excluded from automatic  
downgrading and  
declassification

ASSISTANT FOR PLANS AND DEVELOPMENT

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

~~CONFIDENTIAL~~

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

7/4 Dec

11 December 1964

Attention: Contracting Officer

Gentlemen:

Subject: Contract [REDACTED]

STATINTL

In reference to your letter of December 7, 1964 the G.F.E. items listed on the attached packing list have been shipped via air express.

We have received subsequent instructions from your project engineer to have [REDACTED] forward the equipment directly to your eastern facility to meet and be installed in our equipment near the end of this month.

STATINTL

It was necessary to ship additional material than mentioned in your letter to facilitate complete testing by [REDACTED]

STATINTL

If we may be of further assistance, please do not hesitate to contact the undersigned.

STATINTL

Very truly yours,

[REDACTED]

BCJ:lhf

Business Manager

STATINTL

Enc.

cc: John ✓

[REDACTED] JOB 165

STATINTL

Shipping Address:

STATINTL

Contents:

1 (one)	[REDACTED]	Synchronizer, Ser. No. 1
2 (two)	[REDACTED]	Counters, Ser. No. 1 & 2
1 (one)	[REDACTED]	Panel, Ser. No. 1
lot	[REDACTED]	Miscellaneous connecting cables (13)

STATINTL

STATINTL

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6


STATINTL

Dear John:


Subject: VWFR, Connector - Main Power

1. We are buying a Crouse Hinds Plug RPC-133-153 P09A for main power cord connection. This is a 4-wire, 5-pole 60 amp unit for 480VAC with grounded shell.
2. You should buy mating socket, namely Crouse Hinds RPC-233-014 S09A-ARE56 with 1-1/2" hub, or RCP-233-014 S09A-ARE46 with 1-1/4" hub.
3. You should supply and wire socket with:

Pin 1 Grounded  
Pin 2 Neutral  
Pin 3) 30' 208V WYE  
Pin 4) 50 amps  
Pin 5) 50 amps



Or, Alternately,



Very truly yours,

Director of Operations

C.C.

7/23/64

WHM:jb

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

**CONFIDENTIAL**

8 April 1964

25X1A  
MEMORANDUM FOR: Assistant for Administration

ATTENTION : [REDACTED]

25X1A SUBJECT : Revised installation requirements for the [REDACTED] Film Reader

25X1A 1. Attached are revised building installation engineering forms for the [REDACTED] Variable Width Film Reader.


2. If any questions arise concerning the attached information, please contact the undersigned as soon as possible. The proposed shipping date for the Reader is mid-May.

[REDACTED]  
Development Branch, R&D

Attachments:  
As Stated

Distribution:  
Original & 1-Addressee u/a

**CONFIDENTIAL**



STATINTL

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

STATINTL

Dear John:

Per our telephone conversation of Tuesday 31 March, this is to confirm the following:

1. We will require water at the rate of 10 gallons per minute not exceeding 50°F. Water is assumed to be treated against the formation of algae.
2. [REDACTED] will supply water hose connections for inlet and outlet. These connections will consist of four feet of hose and a pair of male and female quick disconnect couplings for each end of each hose. We will mate these couplings to the pipe at your facility. Would you please let us know the nominal size of the supply and return water lines.
3. The VWFR will consist of a basic machine and separate lamp power supply. Dimensions of the separate package are: 18" wide, 27-1/2" long, and 43" high. Warm air will be vented from this cabinet as noted in (4) below.
4. [REDACTED] will duct all hot air exhausted from the machine to one point of exit on the machine which will be located at an as yet undetermined point on the top of the machine. The only exception to this will be hot air exhausted from the lamp power supply. That air will be ducted from the top of the power supply to join the duct leaving the top of the reader.
5. Total heat and cooling loads are summarized below:
  - a. Water - 13,500 BTU's
  - b. Hot air ducted to exhaust from reader - 5200 BTU's
  - c. Hot air ducted to exhaust from lamp power supply - 3000 BTU's

Very truly yours,

[REDACTED]  
Director of Operations

WHM:jb

Approved For Release 2001/08/07 : CIA-RDP78B04747A001200020001-6

INSTALLATION ENGINEERINGI INSTRUMENTA. Name VARIABLE WIDTH FILM READER

STATINTL

B. Manufacturer TECHNICON INSTRUMENTS

STATINTL

C. Contract Number 100-100000000000000000II PHYSICAL FEATURESA. Number of Component Parts: Two Separate Packages

B. Dimensions of the Largest Component Part: (See Back of Sheet 1)

Length 7 ft 11 in.Width 3 ft 10 in.Height 6 ft 6 in.C. Weight of Largest Component Part Approximately 2600 lbsD. Total Weight of Instrument " "

E. Overall Dimensions Assembled:

Length 9 ft 6 in.Width 4 ft 6 in.Height 6 ft 6 in.

F. Type of Base of Mount:

Flat       . Three Point Suspension X. Four point       .G. Does Instrument have built-in mobility? YesH. Is the instrument particularly sensitive to vibration? Yes

I. Are any special or unusual tools or fixtures necessary or ad-

visable for the installation or maintenance of this equipment? Yes

Forklift and Dolly for Offloading.

III UTILITIES

A. Electrical:

AC DC

Voltage 208 volts + 15 volts       Current 40 amps       Frequency 60 cps       Number of phases 3       Number of wires 5       Power required by equipment 7000 watts        wattsType of outlet required: Two prong        Three prong       Twist lock X       Permanent Installation       

Should the equipment be shielded, either from external electro-magnetic signals, or to prevent interference with other equipment?

No

II B. Dimensions of Lamp Power Supply:

Length: 27-1/2"

Width: 18"

Height: 43"

This package will remain as a separate unit connected to the viewer only by cable and the air exhaust connection.

III B. The heat loads dissipated to air are summarized below:

Hot air ducted to room exhaust from reader: 5200 BTU/hr

Hot air ducted to room exhaust from lamp power supply: 3000 BTU/hr

B. **Air Conditioning:** (See Back of Sheet 1)  
 Room temperature 68-70° Humidity 50-60%  
 Output of Instrument 25,000 BTU/hr.  
 If air must be filtered, what is maximum permissible particle size in microns? --- What particle count? --- per cubic foot.  
 Direct connection to instrument? Yes        No X  
 If yes to above, what is the desired air temperature to instrument?

Should discharged air be ducted separately? Yes X No         
 Is discharged air noxious? No Toxic? Slightly  
 Connector size to instrument 5"

C. **Plumbing:**

Is water required for the instrument? Yes X No         
 Water pressure 40 psig Flow in GPM 10

Type of water desired:

Tap	<u>      </u> °F + <u>      </u> °F	
Tempered	<u>47</u> °F + <u>3</u> °F	(i.e., from 44 to 50)
Deionized	<u>      </u> °F + <u>      </u> °F	
Filtered	<u>      </u> °F + <u>      </u> °F	Particle size and count per unit volume.

Type of pipe required:

Galvanized	<u>      </u>	Copper	<u>      </u>
Stainless Steel	<u>      </u>	Plastic	<u>      </u>

Is floor drain required?

Diameter of Drain	<u>      </u>	Galvanized drain	<u>      </u>
Plastic drain	<u>      </u>	Glass drain	<u>      </u>

D. **Compressed Air:**

Diameter of connectors	<u>      </u>	Type of connectors	<u>Quick Connect</u>
PSI	<u>110</u>	Water free?	<u>Yes</u>
CFM	<u>10</u>	Oil free?	<u>Yes</u>

E. **Vacuum:**

Is vacuum required? No  
 Vacuum required        PSIA or        (inches)(millimeters) of Hg  
 Displacement        CFM       

IV **REMARKS**

In the event additional space is required for environmental conditions or utilities not mentioned above, use the reverse of this form.

Variable  
Film Render

17 February 1964

MEMORANDUM FOR: Chief, Logistics Services Division, OL  
THROUGH: Chief, Administrative Staff, O/DDI  
Deputy Director (Support)  
SUBJECT: Modifications Needed in Room 3S455-D

25X1A

1. It is requested that the GSA, Anacostia Group Force, be authorized to modify the air conditioning system and electrical circuits and install a compressed air line in Room 3S455-D, [REDACTED] as contained in Attachment A. These modifications are necessary to provide the environmental conditions needed for a piece of equipment scheduled to be delivered the latter part of April 1964. A cost of [REDACTED] has been estimated for this work and may be charged to NPIC Allotment Account [REDACTED]

25X1A

2. Exploratory discussions with the mechanical engineers of the [REDACTED] and with [REDACTED] of RECD/OL indicate that the Group Force has the engineering know-how and manpower to accomplish this work. The renovations are similar to others made in [REDACTED] and should pose no great problem in design or engineering.

25X1A

25X1A

25X1A

3. In order that this area may be made ready prior to delivery of the instrument, it is requested that GSA Group Force assign top priority to this job.

25X1A

ILLEGIB

25X1A SUBJECT: Modifications Needed in Room 3S455-D [REDACTED]

25X1A 4. For further information on this subject, please refer to [REDACTED]

25X1A [REDACTED]

Assistant for Administration, NPIC

Enclosure: Attachment A

25X1A COMCUR: [REDACTED]

[REDACTED] Date

Chief, Administrative Staff,  
O/DDI

25X1A APPROVED: [REDACTED]

[REDACTED] Date

Deputy Director (Support)

Distribution

Orig. & 1 - Addressee  
1 - Chief, Admin Staff, O/DDI  
1 - DD/S  
1 - P&DS/Dev Br.  
1 - AS/NPIC/LB  
1 - As/LB/BSS  
1 - AS  
1 - Chrono

25X1A AS/NPIC/LB [REDACTED] 17 February 1964

ILLEGIB